

Asphalt Paver

Business Name:		ABN:	
Business Address:			
Contact Person:	Phone:	Email:	

THIS RISK ASSESSMENT IS APPROVED BY THE PCBU ON THIS PROJECT

Under the Work Health and Safety Regulation (WHS Regulation), a person conducting a business or undertaking (PCBU) is required to ensure that a RISK ASSESSMENT is prepared before the proposed work starts.

Full Name:		
Signature:	Title:	Date:

CLIENT OR PRINCIPAL CONTRACTOR DETAILS

Client:	SCOPE OF WORKS
Project Name:	
Project Address:	
Project Manager:	
Contact Phone:	
Date Risk Assessment supplied to Project Manager:	



RISK MATRIX									
LIKELIHOOD	INSIGNIFICANT	MINOR	MODERATE	MAJOR	CATASTROPHIC	SCORE	ACTION	HIERARCHY OF CONTROLS	
ALMOST CERTAIN	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4 ACUTE			Elimination Remove the hazard.	
LIKELY	2 MODERATE	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4A ACUTE	DO NOT PROCEED	Substitution Replace the hazard.	
POSSIBLE	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	4 ACUTE	3H HIGH	Review before work starts.	Isolation Isolate People from the hazard	
UNLIKELY	1 LOW	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	2M MODERATE	Ensure control measures in place.	Engineering Isolate the hazard	
RARE	1 LOW	1 LOW	2 MODERATE	3 HIGH	3 HIGH	1L LOW	Monitor and keep records.	Administrative Change	
								PPE	

Risk Rating & Required Action:	
4A	Stop work. The risk is intolerable. Eliminate the hazard or redesign the activity before proceeding. A Safe Work Method Statement (SWMS) or higher-level authorisation is required.
3H	Review and approve additional controls before task starts. Senior supervisor sign-off needed.
2M	Ensure all nominated controls are in place and effective. Proceed with caution; monitor conditions.
1L	Proceed, following standard operating procedures. Monitor and keep records.

Consequence Scale:			
Consequence	People (injury/illness)	Project / Assets	Compliance / Reputation
Catastrophic	Fatality or permanent total disability	project shutdown	Significant regulator intervention; criminal prosecution
Major	Serious injury/illness (hospital > 5 days)	critical delay	Improvement notice; major media coverage
Moderate	Medical-treatment injury; lost-time > 1 day	moderate delay	Minor breach; adverse client comment
Minor	First-aid only, no lost time	negligible delay	Isolated non-conformance
Insignificant	No injury	no schedule impact	Deviation caught and corrected on site

Notes on Hierarchy of Controls:
Remember to apply controls in the preferred order shown by the coloured pyramid:

1. **Eliminate**
2. **Substitute**
3. **Isolate**
4. **Engineering**
5. **Administrative**
6. **PPE**

Always document **why** a lower-order control is accepted if elimination or substitution is not reasonably practicable.

aligned with Safe Work Australia's Managing the risk of fatigue at work (2023) and ISO 45001:2018 clauses 6–8.

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
1. Governance, Legal Compliance and WHS Due Diligence	<ul style="list-style-type: none"> Lack of a documented WHS management system that addresses asphalt paving plant and bituminous products in line with WHS Act 2011 and WHS Regulations Officers not exercising due diligence in relation to selection, deployment and oversight of asphalt pavers, bitumen sprayers and hot asphalt trucks Failure to identify and manage PCBUs with overlapping duties (principal contractor, asphalt subcontractor, plant hire company, transport company) Inadequate consultation with workers and health and safety representatives (HSRs) on risks associated with operating asphalt paving machines and associated plant No formal process to review legislative changes, Australian Standards or industry guidance related to mobile plant and hot bituminous materials Poor integration of WHS considerations into commercial decisions (tendering, scheduling, resourcing) leading to unacceptable risk tolerance 	High	<ul style="list-style-type: none"> Establish and maintain a documented WHS management system aligned with WHS Act 2011, WHS Regulations and relevant Codes of Practice (e.g. Managing Risks of Plant in the Workplace, Construction Work, Hazardous Chemicals) Define WHS roles, responsibilities and accountabilities for officers, managers, supervisors, plant coordinators and operators, with asphalt paving specific duties clearly described Implement a due diligence framework for officers, including regular WHS performance reporting, plant risk profile review, audit outcomes and corrective actions specific to asphalt pavers and bitumen equipment Develop and maintain a legal and statutory register covering mobile plant, traffic management, hot bitumen confined spaces (where applicable), airborne contaminants and noise, with scheduled compliance reviews Formalise consultation procedures ensuring workers involved in adhering mastic asphalt, operating pavers, bitumen sprayers and hot asphalt trucks are consulted on changes to equipment, products, work methods and roles Integrate WHS risk criteria into procurement, tender assessment and contractor selection for asphalt works, including evidence of compliant WHS systems and plant risk assessments Schedule periodic independent WHS audits targeting asphalt paving operations, with a structured process to track, prioritise and close out findings Include WHS performance and serious incident trends related to asphalt operations as standing items at executive and project leadership meetings 	Medium
2. Plant Procurement, Design and Engineering Controls	<ul style="list-style-type: none"> Selection of asphalt pavers, bitumen sprayers and hot asphalt trucks without adequate guarding, emergency stops or fail-safe systems Imported or hired plant that does not comply with Australian Standards or lacks documentation (plant registration, design verification where applicable) Inadequate controls for entanglement, crush and run-over risks around moving parts, conveyors, augers and hopper areas of paving machines Poor design of access systems (steps, handrails, platforms) increasing risk of 	High	<ul style="list-style-type: none"> Adopt a formal plant procurement standard that mandates compliance with WHS Regulations, relevant Australian Standards (e.g. AS 5327, AS 4024 series) and manufacturer specifications for asphalt pavers and associated equipment Require documented plant risk assessments and design compliance statements from suppliers for all asphalt pavers, bitumen sprayers, hot asphalt trucks and ancillary plant before purchase or hire Specify engineering controls such as fixed and interlocked guards, emergency stop systems, warning alarms, reversing cameras, proximity sensors and adequate operator visibility for all asphalt machines Ensure plant design incorporates safe access and egress (non-slip steps, handrails, platforms, three-point contact, adequate lighting) for inspection, maintenance, cleaning and refuelling tasks Require integrated fume and heat management features where practicable (e.g. heat shields, insulated tanks and lines, fume capture or deflection systems, temperature controls and auto-shutoff safeguards) 	Medium

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<p>falls while cleaning, inspecting or refuelling plant</p> <ul style="list-style-type: none"> Lack of engineering controls to manage fumes, heat, bitumen splash and burns during mastic asphalt and hot bitumen application Insufficient visibility from operator station leading to blind spots and collision risk with workers, public or other mobile plant Failure to specify compatible plant for integrated operations (e.g. paver and hot mix trucks not dimensionally matched, leading to unsafe loading and unloading practices) 		<ul style="list-style-type: none"> Standardise fleet where possible so that pavers, bitumen sprayers and hot asphalt trucks are dimensionally compatible, with systems to control hopper loading interfaces and minimise manual intervention Ensure plant is fitted with compliant rollover and falling object protection where required, seatbelts, and operator presence controls to prevent inadvertent movement Include requirements for lockable isolation points, labelled controls, clear operator instructions and load charts as part of the procurement specification for asphalt paving and bitumen plant 	
3. Contractor Management and Labour Hire Controls	<ul style="list-style-type: none"> Use of subcontractors and labour hire workers on asphalt paving crews without verification of WHS competence or training in hot asphalt and bitumen handling Inconsistent WHS standards and procedures between principal contractor and asphalt subcontractors operating pavers and bitumen sprayers on the same site Poor control of overlapping activities leading to confusion for who manages plant inspection, traffic control, bitumen deliveries and emergency response Labour hire workers not inducted into site-specific risks such as working near live traffic, hot material burns and exposure to fumes Subcontractors providing their own paving machines and hot asphalt trucks with unverified maintenance history or missing safety features 	High	<ul style="list-style-type: none"> Implement a formal contractor and labour hire prequalification process that assesses WHS management systems, asphalt-specific experience, training records and incident history Require subcontractors providing asphalt pavers, bitumen sprayers or hot asphalt trucks to submit current plant risk assessments, maintenance logs and evidence of compliance with Australian legislation and standards Develop written interface agreements or WHS coordination plans that clearly allocate responsibilities for plant safety, traffic management, deliveries, supervision and emergency response between PCBUS Ensure all subcontractor and labour hire personnel attend site-specific and task-specific inductions addressing asphalt paving hazards, hot bitumen handling, fumes, noise and mobile plant traffic Mandate that supervisors verify and document the competency of subcontractor operators for asphalt pavers, sprayers and trucks before they commence work on site Include WHS performance criteria and right-to-stop-work clauses in contracts, enabling suspension of asphalt activities where contractors do not meet agreed safety standards Conduct periodic joint safety walks and toolbox talks involving principal contractor, subcontractors and labour hire providers to review risks and corrective actions for asphalt operations 	Medium
4. Competency, Training and Authorisation of Operators	<ul style="list-style-type: none"> Operators of asphalt pavers, bitumen sprayers and hot asphalt trucks lacking formal competency, leading to unsafe operation and plant misuse Supervisors unaware of specific risks associated with adhering mastic asphalt, 	High		Medium

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<p>bitumen laying and temperature management</p> <ul style="list-style-type: none"> • Inadequate refresher training resulting in skill fade, unsafe shortcuts and poor emergency response capability • Non-English speaking or low-literacy workers unable to understand plant manuals, safety data sheets (SDS) and WHS procedures • No system to restrict unauthorised personnel from operating or altering settings on asphalt paving machines and bitumen sprayers 		<p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p>	
5. Maintenance, Inspection and Plant Integrity Systems	<ul style="list-style-type: none"> • Lack of a scheduled maintenance program for asphalt pavers, bitumen sprayers and hot asphalt tanks leading to mechanical failure or loss of control • Unreported defects such as faulty brakes, worn tyres, compressed air lines not guarded or leaking, and safety lines remaining in use • Inadequate inspection of temperature control systems on bitumen tanks and mastic asphalt kettles causing overheating, fires or bitumen degradation • Ad-hoc repairs by unqualified personnel leading to non-compliant modifications or disabling of safety features • Inconsistent pre-start and post-use checks between shifts and crews operating the same machines 	High	<p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p>	Medium

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
6. Planning, Scheduling and Fatigue Management	<ul style="list-style-type: none"> Night works, long shifts and irregular rosters for asphalt paving leading to operator fatigue and reduced vigilance around mobile plant and hot material Compressed project timeframes encouraging rushing, short-cutting WHS procedures and inadequate job planning Inadequate planning of interface between hot asphalt deliveries, paver operations and bitumen spraying, creating congestion and collision risks in work zones Insufficient allowance for plant warm-up, temperature stabilisation and cool-down periods resulting in unsafe handling of bitumen and mastic asphalt Lack of consideration for extreme weather (heat, cold, rain) affecting bitumen curing, fume levels and work heat stress during paving operations 	High	<p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p>	Medium
7. Traffic Management and Worksite Layout	<ul style="list-style-type: none"> Asphalt pavers, bitumen sprayers and hot asphalt trucks operating in close proximity to workers on foot in defined exclusion zones Interaction between construction traffic and public vehicles in live traffic environments around road works sites Poorly planned worksite layout causing reversing, blind spots and plant cross-overs in confined areas Inadequate signage, delineation and lighting for night-time paving and bitumen spraying works Failure to coordinate traffic management plans between principal contractor, road authority and asphalt subcontractor 	High	<p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p>	Medium

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
			[REDACTED]	
8. Hazardous Chemicals, Bitumen and Fume Management	<ul style="list-style-type: none"> Exposure to bitumen fumes, diesel fumes and solvents used in priming, cleaning or adhering mastic asphalt leading to respiratory irritation or long-term health effects Burns from contact with hot asphalt, mastic asphalt or hot bitumen during laying, spraying or cleaning activities Inadequate storage, labelling and handling systems for bitumen products, primers and additives Lack of current Safety Data Sheets (SDS) and misunderstanding of health, fire and reactivity hazards associated with bituminous materials Uncontrolled release or spill of hot bitumen or primer into the environment, stormwater or public areas 	High	[REDACTED] [REDACTED] [REDACTED] [REDACTED] [REDACTED] [REDACTED] [REDACTED]	Medium
9. Heat Stress, Manual Handling and Ergonomics	<ul style="list-style-type: none"> Combined exposure to hot asphalt surfaces, radiant heat from hot surfaces and high ambient temperatures causing heat stress or heat stroke Repetitive manual tasks around pavers and screeds including raking, shovelling and hand placing of mastic asphalt leading to musculoskeletal disorders Poor ergonomic design of operator stations (controls, seating, vibration) on asphalt pavers and bitumen sprayers contributing to fatigue and injury Inadequate systems for hydration, shade and rest breaks for crews working near hot bitumen and heated equipment 	High	[REDACTED] [REDACTED] [REDACTED] [REDACTED] [REDACTED]	Medium

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
			[REDACTED]	
10. Emergency Preparedness and Incident Management	<ul style="list-style-type: none"> Lack of coordinated emergency response procedures for burns, bitumen splash, fire, plant rollover or collision during asphalt operations Inadequate first aid resources and trained personnel on sites where hot asphalt and bitumen spraying are undertaken Confusion between PCBUs regarding who leads emergency response for incidents involving mobile plant or hazardous chemicals Delayed communication with emergency services due to remote locations, night works or poor communication systems Failure to investigate incidents and near misses to identify systemic issues in asphalt paving operations 	High	[REDACTED]	Medium
11. Documentation, Communication and Consultation	<ul style="list-style-type: none"> Critical WHS information about asphalt pavers and bituminous products not communicated effectively to workers, supervisors and contractors Outdated or inconsistent procedures for plant operation, maintenance and emergency response remaining in circulation Lack of structured consultation on changes to asphalt paving technology, materials or work methods (e.g. new mastic asphalt formulations or sprayer systems) Poor recordkeeping preventing effective trend analysis for incidents, defects and health complaints related to asphalt operations 	Medium	[REDACTED]	Low

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK

SAMPLE

EMERGENCY RESPONSE – CALL 000 FOR EMERGENCIES

Ensure to have an Emergency Management Plan in place as well as adequate numbers of trained first aid staff with easy access to fully stocked first aid kits, rescue equipment, material safety data sheets, adequate access to emergency communication equipment and fire-fighting equipment suitable for all classes of fire and ignition sources.

LEGISLATIVE REFERENCES

RELEVANT LEGISLATION AND CODES OF PRACTICE. DELETE THE LEGISLATIVE REFERENCES FOR ANY STATE THAT ARE NOT APPLICABLE

Queensland & Australian Capital Territory

Work Health and Safety Act 2011
 Work Health and Safety Regulations 2011
 Legislation QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/work-health-and-safety-laws>
 Codes of Practice QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/codes-of-practice>
 Legislation ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/acts-and-regulations>
 Codes of Practice ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/codes-of-practice>

Victoria

Occupational Health and Safety Act 2004
 Occupational Health and Safety Regulations 2017
 Legislation VIC: <https://www.worksafe.vic.gov.au/occupational-health-and-safety-act-and-regulations>
 Codes of Practice VIC: <https://www.worksafe.vic.gov.au/compliance-codes-and-codes-practice>

New South Wales

Work Health and Safety Act 2011
 Work Health and Safety Regulations 2025
 Legislation NSW: <https://www.safework.nsw.gov.au/legal-obligations/legislation>
 Codes of Practice NSW: <https://www.safework.nsw.gov.au/resource-library/list-codes-of-practice>

Western Australia

Work Health and Safety Act 2020
 Work Health and Safety Regulations 2022
 Legislation Western Australia: <https://www.commerce.wa.gov.au/worksafe/legislation>
 Codes of Practice WA: <https://www.commerce.wa.gov.au/worksafe/codes-practice>

Northern Territory

Work Health and Safety (National Uniform Legislation) Act 2011
 Work Health and Safety (National Uniform Legislation) Regulation 2011
 Legislation NT: <https://worksafe.nt.gov.au/laws-and-compliance/workplace-safety-laws>
 Codes of Practice NT: <https://worksafe.nt.gov.au/laws-and-compliance/codes-of-practice>

Safe Work Australia Links

Law and Regulation (All States): <https://www.safeworkaustralia.gov.au/law-and-regulation>
 Model Codes of Practice: <https://www.safeworkaustralia.gov.au/resources-publications/model-codes-of-practice>

South Australia

Work Health and Safety Act 2012 (SA)
 Work Health and Safety Regulations 2012 (SA)
 Legislation for SA: <https://www.safework.sa.gov.au/resources/legislation>
 Codes of Practice for SA: <https://www.safework.sa.gov.au/workplaces/codes-of-practice#COPs>

Model Codes of Practice

- Managing noise and preventing hearing loss at work
- Confined spaces
- Labelling of workplace hazardous chemicals
- Managing risks of hazardous chemicals in the workplace
- Welding processes
- First aid in the workplace
- Managing the risk of falls at workplaces
- Hazardous manual tasks
- Managing the risk of falls in housing construction
- Managing electrical risks in the workplace
- Demolition work
- Excavation work
- Work health and safety consultation, cooperation and coordination
- Managing the work environment and facilities
- How to manage work health and safety risks
- Managing risks of plant in the workplace
- Construction work

Tasmania

Work Health and Safety Act 2012
 Work Health and Safety (Transitional and Consequential Provisions) Act 2012
 Work Health and Safety Regulations 2012
 Work Health and Safety (Transitional) Regulations 2012
 Legislation for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/acts-and-regulations>
 Codes of Practice for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/codes-of-practice>

Details of permits, licenses or access required by regulatory bodies (add or delete as required):

- Permits from local council
- Authorisation to commence work
- Any required documents.