

Mobile Scaffold Tower Erection and Use

Business Name:		ABN:
Business Address:		
Contact Person:	Phone:	Email:

THIS RISK ASSESSMENT IS APPROVED BY THE PCBU ON THIS PROJECT

Under the Work Health and Safety Regulation (WHS Regulation), a person conducting a business or undertaking (PCBU) is required to ensure that a RISK ASSESSMENT is prepared before the proposed work starts.

Full Name:		
Signature:	Title:	Date:

CLIENT OR PRINCIPAL CONTRACTOR DETAILS

Client:	SCOPE OF WORKS
Project Name:	
Project Address:	
Project Manager:	
Contact Phone:	
Date Risk Assessment supplied to Project Manager:	



RISK MATRIX									
LIKELIHOOD	INSIGNIFICANT	MINOR	MODERATE	MAJOR	CATASTROPHIC	SCORE	ACTION	HIERARCHY OF CONTROLS	
ALMOST CERTAIN	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4 ACUTE			Elimination Remove the hazard.	
LIKELY	2 MODERATE	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4A ACUTE	DO NOT PROCEED	Substitution Replace the hazard.	
POSSIBLE	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	4 ACUTE	3H HIGH	Review before work starts.	Isolation Isolate People from the hazard	
UNLIKELY	1 LOW	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	2M MODERATE	Ensure control measures in place.	Engineering Isolate the hazard	
RARE	1 LOW	1 LOW	2 MODERATE	3 HIGH	3 HIGH	1L LOW	Monitor and keep records.	Administrative Change	
								PPE	

Risk Rating & Required Action:	
4A	Stop work. The risk is intolerable. Eliminate the hazard or redesign the activity before proceeding. A Safe Work Method Statement (SWMS) or higher-level authorisation is required.
3H	Review and approve additional controls before task starts. Senior supervisor sign-off needed.
2M	Ensure all nominated controls are in place and effective. Proceed with caution; monitor conditions.
1L	Proceed, following standard operating procedures. Monitor and keep records.

Consequence Scale:			
Consequence	People (injury/illness)	Project / Assets	Compliance / Reputation
Catastrophic	Fatality or permanent total disability	project shutdown	Significant regulator intervention; criminal prosecution
Major	Serious injury/illness (hospital > 5 days)	critical delay	Improvement notice; major media coverage
Moderate	Medical-treatment injury; lost-time > 1 day	moderate delay	Minor breach; adverse client comment
Minor	First-aid only, no lost time	negligible delay	Isolated non-conformance
Insignificant	No injury	no schedule impact	Deviation caught and corrected on site

Notes on Hierarchy of Controls:
Remember to apply controls in the preferred order shown by the coloured pyramid:

1. **Eliminate**
2. **Substitute**
3. **Isolate**
4. **Engineering**
5. **Administrative**
6. **PPE**

Always document **why** a lower-order control is accepted if elimination or substitution is not reasonably practicable.

aligned with Safe Work Australia's Managing the risk of fatigue at work (2023) and ISO 45001:2018 clauses 6–8.

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
1. Governance, WHS Duty of Care and Legislative Compliance	<ul style="list-style-type: none"> Failure to identify and apply WHS Act 2011 and WHS Regulation requirements relating to scaffolding and construction work Inadequate understanding of PCBU, officer, worker and contractor duties in relation to mobile scaffold towers Lack of documented WHS policy and procedures specific to scaffold tower erection and use No clear allocation of WHS responsibilities for scaffold planning, erection, inspection and use Failure to consult with workers and Health and Safety Representatives on scaffold tower risks and controls Non-compliance with Australian Standards and manufacturer instructions for mobile scaffold towers 	4A	<ul style="list-style-type: none"> Develop and implement a WHS governance framework that explicitly references WHS Act 2011, WHS Regulation and relevant codes of practice for scaffolding and construction work Define and document roles, responsibilities and accountabilities for officers, managers, supervisors and workers in relation to mobile scaffold tower planning, procurement, erection, inspection and use Establish a specific Mobile Scaffold Tower Policy that mandates compliance with manufacturer specifications, Australian Standards (e.g. AS/NZS 1576 and NZS 4576) and internal WHS procedures Include scaffold tower requirements in the organisation's WHS management system, including risk management, incident reporting and consultation processes Implement regular WHS compliance audits and management reviews focusing on scaffold-related activities and readily identified non-conformances through corrective action plans Ensure officer due diligence through periodic briefings on scaffold risks, legal duties and performance indicators Consult with workers and Health and Safety Representatives when developing and reviewing scaffold tower procedures and controls 	3H
2. Planning, Design and Task Risk Management	<ul style="list-style-type: none"> Mobile scaffold towers used for tasks beyond their designed configuration or load rating Poor planning for work at height leading to inappropriate selection of mobile scaffolding or other access systems Lack of formal risk assessment for different types of tower systems (indoor, outdoor, near edges, on uneven ground) Insufficient consideration of interaction with other trades, plant and traffic during planning Inadequate planning for emergency response and rescue from scaffolds Failure to plan for environmental conditions such as wind, rain and lighting 	4A	<ul style="list-style-type: none"> Implement a formal planning and risk management process for all work at height that requires justification for selecting mobile scaffold towers over other access options (e.g. elevated work platforms, fixed scaffolds) Require a documented WHS risk assessment and, where construction work is involved, a Safe Work Method Statement that references this higher-level risk assessment for each project where mobile scaffolds are used Mandate use of scaffold tower configuration and loading plans approved by a competent person and consistent with manufacturer data Include assessment of surrounding activities, traffic flows, exclusion zones and interaction with other trades in the planning process Incorporate environmental considerations (wind limits, exposure to rain, overhead services, lighting levels) into job planning criteria and permit-to-work systems where applicable Ensure emergency response, rescue procedures and access for emergency services are documented and communicated before scaffold tower work commences Establish a management-of-change process requiring review and approval when tower configuration, task scope or work location changes 	2M
3. Procurement, Selection and Design of Mobile Scaffold Towers	<ul style="list-style-type: none"> Purchase or hire of non-compliant or substandard mobile scaffold systems 	4A	<ul style="list-style-type: none"> Establish procurement specifications requiring all mobile scaffold towers to comply with relevant Australian Standards and manufacturer certification requirements 	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> Incompatibility between different scaffold components from multiple manufacturers Mobile towers without adequate guardrails, toe boards, access ladders or stabilisers Scaffold systems not suited to site conditions (e.g. outdoor wind exposure, confined spaces, corrosive environments) Absence of engineering verification for custom or modified tower configurations Inadequate design documentation, erection guides and load rating charts provided to users 		<ul style="list-style-type: none"> Implement a vendor prequalification system for scaffold suppliers and hire companies, including verification of competency, maintenance status and documentation Standardise on a limited number of compatible scaffold systems to prevent component mismatch and reduce complexity in training and inspection Require engineering review and approval of any non-standard or modified tower configurations, including documentation of allowable heights, bay lengths and load classes Ensure all scaffold systems are supplied with clear, site-specific erection manuals, load charts and configuration diagrams in a form accessible to workers and supervisors Include stability and wind loading requirements in procurement specifications, mandating provision of outriggers, base plates, stabilisers and tie-off points where needed Maintain a central register of approved scaffold tower types, their intended use cases and any restrictions 	
4. Site Layout, Ground Conditions and Stability Management	<ul style="list-style-type: none"> Mobile scaffold towers erected on uneven, soft or unstable ground leading to collapse or overturning Lack of systematic assessment of slabs, pits, penetrations or services beneath wheel loads Inadequate controls for slopes, ramps, kerbs and floor level changes No system for assessing and controlling wind loading, especially for outdoor towers or indoor areas exposed to wind tunnels Inappropriate or ad hoc use of packing, pallets or makeshift supports under wheels or base plates 	4A	<p>[REDACTED]</p>	2M
5. Worker Competency, High-Risk Work Licensing and Training Systems	<ul style="list-style-type: none"> Inadequate competency of workers erecting, altering or dismantling mobile scaffold towers Lack of understanding of load ratings, bracing requirements and tie-in requirements 	4A	<p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p> <p>[REDACTED]</p>	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> Supervisors unfamiliar with scaffold system limitations and inspection criteria Training limited to informal on-the-job instruction with no verification of competence No process to verify currency of high-risk work licences where required Contractor personnel not inducted into site-specific scaffold tower procedures 		[REDACTED]	
6. Safe Systems of Work, Procedures and Permits	<ul style="list-style-type: none"> Absence of documented procedures for erection, alteration, relocation and dismantling of mobile towers Inconsistent application of safe work practices across different sites or projects Failure to control unauthorised modifications or removal of components such as guardrails or toe boards No formal authorisation or permit process for high-risk mobile scaffold operations Reliance on verbal instructions that are easily misunderstood or forgotten 	4A	[REDACTED]	2M
7. Inspection, Tagging and Maintenance Systems	<ul style="list-style-type: none"> Use of damaged, worn or missing scaffold components due to inadequate inspection regimes No formal system to verify that towers are safe for use each shift Scaffold components not maintained, cleaned or stored correctly leading to undetected defects Faulty or jammed castors, brakes and locking devices compromising stability 	4A	[REDACTED]	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> Inadequate records of inspections, repairs and component history 		[REDACTED]	
8. Access, Egress and Fall Protection Management	<ul style="list-style-type: none"> Improper access to mobile towers, including climbing frames or braces instead of designed ladders or stair modules Inadequate collective fall protection such as missing guardrails, mid-rails or toe boards Uncontrolled risk of falls from height during erection or alteration of towers Poorly managed access openings in platforms leading to fall hazards Lack of system controls for preventing overreaching or standing on guardrails to gain extra height 	4A	[REDACTED]	2M
9. Work Area Segregation, Traffic and Public Interface	<ul style="list-style-type: none"> Mobile scaffold towers struck by vehicles, forklifts, MEWPs or other plant Unauthorised persons, including members of the public, accessing towers or entering the drop zone beneath work platforms Falling objects from towers impacting workers or public below Inadequate signage and barricading around towers located in high-traffic areas 	4A	[REDACTED]	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> Lack of coordination with traffic management plans and other work groups 		[REDACTED]	
10. Environmental Conditions and Site-Specific Hazards	<ul style="list-style-type: none"> Exposure of mobile towers to high winds, gusts or wind tunnels leading to instability or overturning Wet, oily or contaminated surfaces increasing slip and stability risks Work near overhead electrical services presenting electric shock or arcing hazards Insufficient lighting around towers affecting visibility of edges, access points and trip hazards Use of towers in corrosive, dusty or chemically aggressive environments degrading components 	4A	[REDACTED]	2M
11. Contractor Management and Labour Hire Controls	<ul style="list-style-type: none"> Contract scaffolders or labour hire workers operating under generic standards or procedures Lack of verification of contractor competency, licensing and insurance for scaffold activities Poor communication of site-specific requirements for mobile tower scaffolds Inconsistent supervision of contractors leading to unsafe practices Ambiguity about which PCBU controls particular aspects of scaffold management on multi-PCBU sites 	3H	[REDACTED]	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
			[REDACTED]	
12. Communication, Consultation and Change Management	<ul style="list-style-type: none"> Workers unaware of current controls, restrictions or status of specific mobile towers Failure to communicate configuration changes, defects or decommissioning of towers to affected workers Insufficient worker input into identification of scaffold-related hazards and improvement opportunities Risks arising from unplanned change to work scope, schedule or site layout without reassessment 	3H	[REDACTED]	1L
13. Emergency Preparedness, Incident Reporting and Investigation	<ul style="list-style-type: none"> Delayed or ineffective response to falls, structural failures or medical emergencies on or around towers Workers unaware of emergency procedures and rescue methods involving mobile scaffolds Under-reporting of near misses and minor incidents associated with scaffold towers Recurring scaffold-related incidents due to poor investigation and root cause analysis 	3H	[REDACTED]	2M

SAMPLE

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
			[REDACTED]	
14. Health, Ergonomics and Fatigue Management in Scaffold Work	<ul style="list-style-type: none"> Musculoskeletal disorders from manual handling of scaffold frames, planks and components Fatigue and reduced concentration due to long shifts, hot conditions or high work rates during erection and relocation Poor ergonomics when assembling or adjusting towers in constrained areas Psychosocial stress associated with time pressure and production demands conflicting with safe scaffold practices 	3H	[REDACTED]	2M
15. Monitoring, Audit and Continuous Improvement	<ul style="list-style-type: none"> Degradation of competence over time due to complacency or drift from procedures Lack of performance indicators to measure scaffold safety performance and compliance Failure to identify emerging risks related to new scaffold technologies or changing work methods Limited feedback loops between incidents, audits and updates to management systems 	3H	[REDACTED]	1L

EMERGENCY RESPONSE – CALL 000 FOR EMERGENCIES

Ensure to have an Emergency Management Plan in place as well as adequate numbers of trained first aid staff with easy access to fully stocked first aid kits, rescue equipment, material safety data sheets, adequate access to emergency communication equipment and fire-fighting equipment suitable for all classes of fire and ignition sources.

LEGISLATIVE REFERENCES

RELEVANT LEGISLATION AND CODES OF PRACTICE. DELETE THE LEGISLATIVE REFERENCES FOR ANY STATE THAT ARE NOT APPLICABLE

Queensland & Australian Capital Territory

Work Health and Safety Act 2011
 Work Health and Safety Regulations 2011
 Legislation QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/work-health-and-safety-laws>
 Codes of Practice QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/codes-of-practice>
 Legislation ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/acts-and-regulations>
 Codes of Practice ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/codes-of-practice>

Victoria

Occupational Health and Safety Act 2004
 Occupational Health and Safety Regulations 2017
 Legislation VIC: <https://www.worksafe.vic.gov.au/occupational-health-and-safety-act-and-regulations>
 Codes of Practice VIC: <https://www.worksafe.vic.gov.au/compliance-codes-and-codes-practice>

New South Wales

Work Health and Safety Act 2011
 Work Health and Safety Regulations 2025
 Legislation NSW: <https://www.safework.nsw.gov.au/legal-obligations/legislation>
 Codes of Practice NSW: <https://www.safework.nsw.gov.au/resource-library/list-codes-of-practice>

Western Australia

Work Health and Safety Act 2020
 Work Health and Safety Regulations 2022
 Legislation Western Australia: <https://www.commerce.wa.gov.au/worksafe/legislation>
 Codes of Practice WA: <https://www.commerce.wa.gov.au/worksafe/codes-practice>

Northern Territory

Work Health and Safety (National Uniform Legislation) Act 2011
 Work Health and Safety (National Uniform Legislation) Regulation 2011
 Legislation NT: <https://worksafe.nt.gov.au/laws-and-compliance/workplace-safety-laws>
 Codes of Practice NT: <https://worksafe.nt.gov.au/factsheets-and-resources/codes-of-practice>

Safe Work Australia Links

Law and Regulation (All States): <https://www.safeworkaustralia.gov.au/law-and-regulation>
 Model Codes of Practice: <https://www.safeworkaustralia.gov.au/resources-publications/model-codes-of-practice>

South Australia

Work Health and Safety Act 2012 (SA)
 Work Health and Safety Regulations 2012 (SA)
 Legislation for SA: <https://www.safework.sa.gov.au/resources/legislation>
 Codes of Practice for SA: <https://www.safework.sa.gov.au/workplaces/codes-of-practice#COPs>

Model Codes of Practice

- Managing noise and preventing hearing loss at work
- Confined spaces
- Labelling of workplace hazardous chemicals
- Managing risks of hazardous chemicals in the workplace
- Welding processes
- First aid in the workplace
- Managing the risk of falls at workplaces
- Hazardous manual tasks
- Managing the risk of falls in housing construction
- Managing electrical risks in the workplace
- Demolition work
- Excavation work
- Work health and safety consultation, cooperation and coordination
- Managing the work environment and facilities
- How to manage work health and safety risks
- Managing risks of plant in the workplace
- Construction work

Tasmania

Work Health and Safety Act 2012
 Work Health and Safety (Transitional and Consequential Provisions) Act 2012
 Work Health and Safety Regulations 2012
 Work Health and Safety (Transitional) Regulations 2012
 Legislation for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/acts-and-regulations>
 Codes of Practice for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/codes-of-practice>

Details of permits, licenses or access required by regulatory bodies (add or delete as required):

- Permits from local council
- Authorisation to commence work
- Any required documents.