

Overhead Power and External Electrical Infrastructure

Business Name:		ABN:
Business Address:		
Contact Person:	Phone:	Email:

THIS RISK ASSESSMENT IS APPROVED BY THE PCBU ON THIS PROJECT

Under the Work Health and Safety Regulation (WHS Regulation), a person conducting a business or undertaking (PCBU) is required to ensure that a RISK ASSESSMENT is prepared before the proposed work starts.

Full Name:		
Signature:	Title:	Date:

CLIENT OR PRINCIPAL CONTRACTOR DETAILS

Client:	SCOPE OF WORKS
Project Name:	
Project Address:	
Project Manager:	
Contact Phone:	
Date Risk Assessment supplied to Project Manager:	



RISK MATRIX									
LIKELIHOOD	INSIGNIFICANT	MINOR	MODERATE	MAJOR	CATASTROPHIC	SCORE	ACTION	HIERARCHY OF CONTROLS	
ALMOST CERTAIN	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4 ACUTE			<b>Elimination</b> Remove the hazard.	
LIKELY	2 MODERATE	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4A ACUTE	DO NOT PROCEED	<b>Substitution</b> Replace the hazard.	
POSSIBLE	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	4 ACUTE	3H HIGH	Review before work starts.	Isolation Isolate People from the hazard	
UNLIKELY	1 LOW	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	2M MODERATE	Ensure control measures in place.	<b>Engineering</b> Isolate the hazard	
RARE	1 LOW	1 LOW	2 MODERATE	3 HIGH	3 HIGH	1L LOW	Monitor and keep records.	Administrative Change	
								PPE	

  

Risk Rating & Required Action:	
<b>4A</b>	Stop work. The risk is intolerable. Eliminate the hazard or redesign the activity before proceeding. A Safe Work Method Statement (SWMS) or higher-level authorisation is required.
<b>3H</b>	Review and approve additional controls before task starts. Senior supervisor sign-off needed.
<b>2M</b>	Ensure all nominated controls are in place and effective. Proceed with caution; monitor conditions.
<b>1L</b>	Proceed, following standard operating procedures. Monitor and keep records.

  

Consequence Scale:			
Consequence	People (injury/illness)	Project / Assets	Compliance / Reputation
<b>Catastrophic</b>	Fatality or permanent total disability	project shutdown	Significant regulator intervention; criminal prosecution
<b>Major</b>	Serious injury/illness (hospital > 5 days)	critical delay	Improvement notice; major media coverage
<b>Moderate</b>	Medical-treatment injury; lost-time > 1 day	moderate delay	Minor breach; adverse client comment
<b>Minor</b>	First-aid only, no lost time	negligible delay	Isolated non-conformance
<b>Insignificant</b>	No injury	no schedule impact	Deviation caught and corrected on site

  

**Notes on Hierarchy of Controls:**  
Remember to apply controls in the preferred order shown by the coloured pyramid:

1. **Eliminate**
2. **Substitute**
3. **Isolate**
4. **Engineering**
5. **Administrative**
6. **PPE**

Always document **why** a lower-order control is accepted if elimination or substitution is not reasonably practicable.

*aligned with Safe Work Australia's Managing the risk of fatigue at work (2023) and ISO 45001:2018 clauses 6–8.*

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
1. Strategic Planning, Design and Network Interface	<ul style="list-style-type: none"> <li>Inadequate early consultation with Distribution Network Service Provider (DNSP) leading to unsafe design interface with existing overhead power</li> <li>Design not compliant with AS/NZS 3000, AS/NZS 7000 or DNSP service &amp; installation rules resulting in unsafe clearances or loading</li> <li>Underestimation of electrical load, fault levels or earthing requirements causing unsafe operation of street lighting and poles</li> <li>Failure to identify existing underground and overhead services during planning, increasing the risk of contact or service clashes</li> <li>Lack of consideration for future network augmentation causing overloaded infrastructure and unsafe backfeeds</li> <li>Insufficient consideration of public exposure (schools, playgrounds, high pedestrian areas) increasing risk profile but not reflected in design</li> <li>Inadequate incorporation of authority requirements (e.g. sight line clear zones) creating vehicle strike and pole stability risks</li> </ul>	4A	<ul style="list-style-type: none"> <li>Implement a formal concept and detailed design review process involving WHS, electrical engineering, civil engineering, traffic safety and DNSP representatives</li> <li>Mandate compliance of all designs with WHS Act 2011, OHS Regulations, AS/NZS 3000, AS/NZS 7000, AS/NZS 3012, AS 1752 series and relevant DNSP and local authority standards</li> <li>Use a documented service detection and verification procedure (dial-before-you-dig, as-built review, ground penetrating radar where required) at planning and design stage</li> <li>Include a structured hazard identification and risk assessment workshop (HAZID) for each project, with specific focus on overhead and external electrical infrastructure</li> <li>Develop and maintain standard pole, footing and street light design templates that are pre-approved by a competent electrical and structural engineer</li> <li>Require independent design verification and sign-off by a Registered Professional Engineer (RPEQ/RPEng or equivalent) for all new or modified pole and lighting designs</li> <li>Embed public safety, vehicle impact zones and maintainability considerations into design criteria and design briefs</li> <li>Implement a formal change management process for any mid-project design alterations, including risk review and DNSP approval where required</li> </ul>	3H
2. Asset Information, Network Mapping and Service Location	<ul style="list-style-type: none"> <li>Incomplete or inaccurate asset registers and as-built drawings leading to unrecognised live conductors or cables</li> <li>Failure to update drawings after pole removals, relocations or street light installations resulting in future work on unknown live infrastructure</li> <li>Inadequate system for recording private vs DNSP-owned assets causing gaps in inspection and maintenance responsibilities</li> <li>Poor integration between GIS, work management and field mobility systems</li> </ul>	4A	<ul style="list-style-type: none"> <li>Maintain a centralised geographic information system (GIS) for all overhead power and external lighting assets with version control and audit trails</li> <li>Implement a documented process to update as-built drawings, GIS data and asset registers within defined timeframes after any installation, removal or modification</li> <li>Define and document ownership boundaries (DNSP vs client vs council) and embed them in asset management and maintenance procedures</li> <li>Integrate GIS with permit-to-work and job planning systems so that current asset information is automatically presented during work planning</li> <li>Establish a mandatory service location procedure (including dial-before-you-dig, electronic location and potholing where required) for any excavation near poles and cables</li> <li>Tag and record legacy or high-risk assets (e.g. asbestos cement poles, non-standard earthing) with clear flags in asset systems and on-site labelling</li> </ul>	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> <li>leading to out-of-date information in the field</li> <li>Lack of formal service location procedures prior to excavation near poles and footings</li> <li>Loss of historical information about older infrastructure (e.g. asbestos poles, legacy earthing systems) creating unmanaged health and electrical risks</li> </ul>		<ul style="list-style-type: none"> <li>Conduct periodic audits comparing field conditions to recorded data and rectify discrepancies through a formal corrective action process</li> </ul>	
3. Governance, Roles, Competency and Authorisations	<ul style="list-style-type: none"> <li>Unclear delineation between PCBU, principal contractor, DNSP and subcontractor responsibilities for electrical safety</li> <li>Workers performing work near or on overhead power without appropriate electrical authorisations or network access permits</li> <li>Inadequate competency standards for lineworkers, plant operators, riggers and supervisors involved with pole work and street lighting</li> <li>Lack of formal verification of licences, authorisations and refresh training prior to allocation to high-risk tasks</li> <li>Supervisors lacking specific competency in managing work near overhead power lines and associated exclusion zones</li> <li>Insufficient resources and/or competent electrical supervision and authorised persons on each site</li> </ul>	1A	<ul style="list-style-type: none"> <li>Develop and implement an electrical safety governance framework clearly assigning statutory and contractual responsibilities in line with WHS Act 2011 and relevant Codes of Practice</li> <li>Maintain a competency matrix for all roles involved in overhead power, pole work and street lighting, including mandatory qualifications, units of competency and refresher intervals</li> <li>Require evidence of current electrical authorisations, high-risk work licences and relevant tickets before engaging contractors or assigning internal staff</li> <li>Implement a formal authorisation process for persons in control of electrical work, switching coordinators and access permit holders under DNSP rules</li> <li>Provide targeted training for supervisors on management of work near energised conductors, safe approach distances and isolation/permit requirements</li> <li>Include competency and authorisation checks in pre-start mobilisation audits and contractor management processes</li> <li>Undertake periodic external or internal competency assessments and field verifications for critical roles</li> </ul>	2M
4. Contractor and Subcontractor Management	<ul style="list-style-type: none"> <li>Engagement of contractors without proven experience in overhead power, pole installation/removal and street lighting projects</li> <li>Inadequate evaluation of contractor WHS management systems, particularly around electrical safety and plant operation</li> <li>Fragmented subcontracting chains leading to poor coordination and</li> </ul>	3H	<div style="background-color: black; height: 15px; width: 100%;"></div>	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> <li>unmanaged interface risks between trades</li> <li>Contractual pressures encouraging unsafe shortcuts, such as working too close to live lines or bypassing isolation</li> <li>Lack of monitoring of contractor compliance with exclusion zones, permits and isolation procedures</li> </ul>		[REDACTED]	
5. Electrical Isolation, Access Authorities and Exclusion Zones	<ul style="list-style-type: none"> <li>Work undertaken within unsafe approach distances to live overhead conductors due to misunderstood or unenforced exclusion zones</li> <li>Absence of formal isolation and access authority processes when working on or near network assets</li> <li>Confusion regarding who controls the network isolation (DNSP vs private network) leading to unauthorised energisation</li> <li>Failure to verify de-energisation and earthing before pole removal, installation or temporary support activities</li> <li>Inadequate management of induced voltages, backfeed risks and auto-reclose features</li> <li>Poor communication of live line status and safe work boundaries to plant operators, riggers and grounders</li> </ul>	4A	[REDACTED]	2M
6. Plant, Equipment and Lifting Systems for Pole Works	<ul style="list-style-type: none"> <li>Use of non-rated or inadequately maintained cranes, EWPs, pole borers and lifting gear near live overhead infrastructure</li> <li>Plant selection not suited to ground conditions or clearances, creating collision or electrical arcing risks</li> <li>Failure of pole lifting or temporary support gear due to poor design, incompatibility or lack of engineering sign-off</li> <li>Inadequate systems preventing plant encroachment into electrical exclusion</li> </ul>	4A	[REDACTED]	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> <li>zones during slewing, elevating or travelling</li> <li>Lack of standardisation and inspection of pole temporary support systems and bracing arrangements</li> </ul>		[REDACTED]	
7. Structural Integrity, Pole Foundations and Temporary Support	<ul style="list-style-type: none"> <li>Undertaking pole removal or installation without adequate assessment of soil conditions, existing footings and adjacent infrastructure</li> <li>Unplanned pole collapse or rotation during removal, installation or temporary support due to inadequate bracing or support design</li> <li>Progressive structural degradation of poles (rot, corrosion, impact damage) not detected by inspection program</li> <li>Inappropriate reuse of old foundation for new poles or street lights without engineering verification</li> <li>Temporary supports installed without consideration of wind loading, conductor tension or vehicle impact</li> </ul>	3H	[REDACTED]	2M
8. Street Lighting System Design, Earthing and Protection	<ul style="list-style-type: none"> <li>Street lighting circuits designed without appropriate fault protection, RCDs or disconnection times in accordance with AS/NZS 3000</li> <li>Inadequate earthing and bonding of metallic poles and lighting columns increasing electric shock risk to the public</li> <li>Overloading of circuits due to incremental addition of lighting or attachments without reassessment</li> <li>Use of inappropriate luminaires, control gear or cable types for environmental conditions (corrosion, UV, moisture)</li> </ul>	3H	[REDACTED]	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> <li>Lack of surge protection leading to equipment failure and exposed live parts after storm activity</li> <li>Incorrect integration of smart controls, timers and PE cells leading to unintended energisation or inability to isolate</li> </ul>		[REDACTED]	
9. Traffic, Public Interface and Community Safety Management	<ul style="list-style-type: none"> <li>Pole removal, installation and temporary support activities conducted adjacent to live traffic without adequate traffic management planning</li> <li>Members of the public entering work areas and coming into contact with plant, temporary supports or live electrical components</li> <li>Inadequate management of street lighting outages around high-risk locations (intersections, pedestrian crossings) increasing crash risk</li> <li>Lack of coordination with road authorities and local councils regarding lane closures, detours and lighting interruptions</li> <li>Failure to manage community expectations and complaints, leading to work being rushed or altered to mitigate inconvenience</li> </ul>	3H	[REDACTED]	2M
10. Environmental Conditions, Emergency Preparedness and Incident Response	<ul style="list-style-type: none"> <li>Work on overhead power and poles proceeding during adverse weather (storms, high winds, lightning, extreme heat) without formal triggers to cease work</li> <li>Unplanned network events (faults, auto-reclose operations, vehicle impacts) affecting poles under installation or temporary support</li> <li>Inadequate emergency response planning for pole collapse, plant contact with live lines or fallen conductors</li> <li>Insufficient coordination with DNSP control rooms and emergency services during incidents or switching operations</li> </ul>	4A	[REDACTED]	2M

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> <li>• Delayed or ineffective first aid and rescue arrangements for electrical shock, falls from height or crush injuries</li> </ul>		[REDACTED]	
11. Fatigue, Work Scheduling and Remote/After-Hours Operations	<ul style="list-style-type: none"> <li>• Extended shifts and night works for street lighting and pole activities leading to fatigue-impaired decision-making around live assets</li> <li>• Inadequate resourcing causing critical tasks (e.g. temporary pole support) to be rushed or undertaken by reduced crews</li> <li>• Remote or isolated locations without effective communication or escalation pathways in the event of electrical incidents</li> <li>• Insufficient consideration of circadian impacts and visibility for night works near overhead lines and traffic</li> <li>• Lack of formal rest breaks and rotation for high cognitive-load roles such as plant operators and arborists/electrical persons</li> </ul>	3H	[REDACTED]	2M
12. WHS Documentation, Permits, Consultation and Change Management	<ul style="list-style-type: none"> <li>• Critical WHS documentation (risk assessments, permits, design verifications) not available, not used or not understood on site</li> <li>• Permit-to-work systems (electrical, excavation, working at height) not integrated or consistently applied across projects</li> <li>• Poor consultation with workers and health and safety representatives leading to practical risks not being identified or escalated</li> <li>• Uncontrolled design or scope changes during construction (e.g. changed pole location, different luminaire) introducing new electrical and structural risks</li> </ul>	3H	[REDACTED]	1L

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
	<ul style="list-style-type: none"> <li>Inadequate document control resulting in outdated procedures or drawings being used in the field</li> </ul>		[REDACTED]	
13. Inspection, Testing, Maintenance and Continuous Improvement	<ul style="list-style-type: none"> <li>Lack of systematic inspection and testing of poles, conductors, street lights and associated hardware leading to undetected deterioration</li> <li>Reactive-only maintenance culture resulting in assets being run to failure, sometimes in-service and energised</li> <li>Inadequate periodic testing of earthing, insulation resistance and protection devices</li> <li>Deficient fault and defect reporting systems causing repeat failures and near misses to go unaddressed</li> <li>Poor learning from incidents, audits and industry alerts in relation to overhead electrical infrastructure</li> </ul>	3H	[REDACTED]	1L

SAMPLE

**EMERGENCY RESPONSE – CALL 000 FOR EMERGENCIES**

Ensure to have an Emergency Management Plan in place as well as adequate numbers of trained first aid staff with easy access to fully stocked first aid kits, rescue equipment, material safety data sheets, adequate access to emergency communication equipment and fire-fighting equipment suitable for all classes of fire and ignition sources.

**LEGISLATIVE REFERENCES**

RELEVANT LEGISLATION AND CODES OF PRACTICE. DELETE THE LEGISLATIVE REFERENCES FOR ANY STATE THAT ARE NOT APPLICABLE

**Queensland & Australian Capital Territory**

Work Health and Safety Act 2011  
 Work Health and Safety Regulations 2011  
 Legislation QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/work-health-and-safety-laws>  
 Codes of Practice QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/codes-of-practice>  
 Legislation ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/acts-and-regulations>  
 Codes of Practice ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/codes-of-practice>

**Victoria**

Occupational Health and Safety Act 2004  
 Occupational Health and Safety Regulations 2017  
 Legislation VIC: <https://www.worksafe.vic.gov.au/occupational-health-and-safety-act-and-regulations>  
 Codes of Practice VIC: <https://www.worksafe.vic.gov.au/compliance-codes-and-codes-practice>

**New South Wales**

Work Health and Safety Act 2011  
 Work Health and Safety Regulations 2025  
 Legislation NSW: <https://www.safework.nsw.gov.au/legal-obligations/legislation>  
 Codes of Practice NSW: <https://www.safework.nsw.gov.au/resource-library/list-codes-of-practice>

**Western Australia**

Work Health and Safety Act 2020  
 Work Health and Safety Regulations 2022  
 Legislation Western Australia: <https://www.commerce.wa.gov.au/worksafe/legislation>  
 Codes of Practice WA: <https://www.commerce.wa.gov.au/worksafe/codes-practice>

**Northern Territory**

Work Health and Safety (National Uniform Legislation) Act 2011  
 Work Health and Safety (National Uniform Legislation) Regulation 2011  
 Legislation NT: <https://worksafe.nt.gov.au/laws-and-compliance/workplace-safety-laws>  
 Codes of Practice NT: <https://worksafe.nt.gov.au/laws-and-compliance/codes-of-practice>

**Safe Work Australia Links**

Law and Regulation (All States): <https://www.safeworkaustralia.gov.au/law-and-regulation>  
 Model Codes of Practice: <https://www.safeworkaustralia.gov.au/resources-publications/model-codes-of-practice>

**South Australia**

Work Health and Safety Act 2012 (SA)  
 Work Health and Safety Regulations 2012 (SA)  
 Legislation for SA: <https://www.safework.sa.gov.au/resources/legislation>  
 Codes of Practice for SA: <https://www.safework.sa.gov.au/workplaces/codes-of-practice#COPs>

**Model Codes of Practice**

- Managing noise and preventing hearing loss at work
- Confined spaces
- Labelling of workplace hazardous chemicals
- Managing risks of hazardous chemicals in the workplace
- Welding processes
- First aid in the workplace
- Managing the risk of falls at workplaces
- Hazardous manual tasks
- Managing the risk of falls in housing construction
- Managing electrical risks in the workplace
- Demolition work
- Excavation work
- Work health and safety consultation, cooperation and coordination
- Managing the work environment and facilities
- How to manage work health and safety risks
- Managing risks of plant in the workplace
- Construction work

**Tasmania**

Work Health and Safety Act 2012  
 Work Health and Safety (Transitional and Consequential Provisions) Act 2012  
 Work Health and Safety Regulations 2012  
 Work Health and Safety (Transitional) Regulations 2012  
 Legislation for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/acts-and-regulations>  
 Codes of Practice for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/codes-of-practice>

Details of permits, licenses or access required by regulatory bodies (add or delete as required):

- Permits from local council
- Authorisation to commence work
- Any required documents.