

Concrete Pumping | SAFE WORK METHOD STATEMENT (SWMS)

TASK OR ACTIVITY: Concrete Pumping

Business Name:	ABN:	SWMS#
Business Address:		
Contact Person:	Phone:	Email:

THIS SAFE WORK METHOD STATEMENT IS APPROVED BY THE PCBU OF THIS PROJECT

Under the Work Health and Safety Regulation (WHS Regulation), a person conducting a business or undertaking (PCBU) is required to ensure that a safe work method statement (SWMS) is prepared before the proposed work starts.

Full Name:		
Signature:	Title:	Date:
Details of the person(s) responsible for ensuring implementation, monitoring compliance of the SWMS as well as reviews and modifications of the SWMS.		
Full Name:	Title:	Phone:

ALL PERSONNEL PARTICIPATING IN ANY ACTIVITY ON THIS SWMS MUST HAVE THE FOLLOWING COMMUNICATED

Safety meetings or toolbox talks will be scheduled in accordance with legislative requirements to first identify any site hazards, then to communicate those hazards and then to further take steps to either eliminate or control each hazard.

If an incident or a near miss occurs, all work must stop immediately. Depending on the severity of the incident, a meeting will be called with all workers to amend the SWMS if required. The meeting may also be an educational opportunity.

Any changes made to the SWMS after an incident or a near miss must be approved by the Person Conducting Business or Undertaking and communicated to all relevant personnel.

The SWMS must be kept and be available for inspection at least until the work is completed. Where a SWMS is revised, all versions should be kept. If a notifiable incident occurs in relation to which the SWMS relates, then the SWMS must be kept for at least two years from the occurrence of the notifiable incident.

NAME OF ALL RELEVANT PERSONNEL WHO HAVE BEEN CONSULTED AND COMMUNICATED TO IN THE DEVELOPMENT AND APPROVAL OF THIS SWMS

CLIENT OR PRINCIPAL CONTRACTOR DETAILS

Client:	SCOPE OF WORKS
Project Name:	
Project Address:	
Project Manager:	
Contact Phone:	
Date SWMS supplied to Project Manager:	

ANY HIGH-RISK CONSTRUCTION WORK BEING CARRIED OUT

<input type="checkbox"/> involves a risk of a person falling more than 2 meters	<input type="checkbox"/> is carried out on or near pressurised gas mains or piping
<input type="checkbox"/> is carried out on a telecommunication tower	<input type="checkbox"/> is carried out on or near chemical, fuel or refrigerant lines
<input type="checkbox"/> involves demolition of an element of a structure that is load-bearing	<input type="checkbox"/> is carried out on or near energised electrical installations or services
<input type="checkbox"/> involves demolition of an element related to the physical integrity of a structure	<input type="checkbox"/> is carried out in an area that may have a contaminated or flammable atmosphere
<input type="checkbox"/> involves, or is likely to involve, disturbing asbestos	<input type="checkbox"/> involves tilt-up or precast concrete
<input type="checkbox"/> involves structural alteration or repair that requires temporary support to prevent collapse	<input type="checkbox"/> is carried out on, in or adjacent to a road, railway, shipping lane or other traffic corridor
<input type="checkbox"/> is carried out in or near a confined space	<input type="checkbox"/> is carried out in an area of a workplace where there is any movement of powered mobile plant
<input type="checkbox"/> is carried out in/near a shaft or trench deeper than 2m or tunnel involving use of explosives	<input type="checkbox"/> is carried out in areas with artificial extremes of temperature.
<input type="checkbox"/> is carried out in or near water or other liquid that involves a risk of drowning.	<input type="checkbox"/> involves diving work.

ANY HIGH-RISK MACHINERY OR EQUIPMENT NEARBY

--

RISK MATRIX							
LIKELIHOOD	INSIGNIFICANT	MINOR	MODERATE	MAJOR	CATASTROPHIC	SCORE	ACTION
ALMOST CERTAIN	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4 ACUTE		
LIKELY	2 MODERATE	3 HIGH	3 HIGH	4 ACUTE	4 ACUTE	4A ACUTE	DO NOT PROCEED
POSSIBLE	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	4 ACUTE	3H HIGH	Review before work starts.
UNLIKELY	1 LOW	1 LOW	2 MODERATE	3 HIGH	4 ACUTE	2M MODERATE	Ensure control measures in place.
RARE	1 LOW	1 LOW	2 MODERATE	3 HIGH	3 HIGH	1L LOW	Monitor and keep records

HEIRARCHY OF CONTROLS	
Elimination Remove the hazard.	
Substitution Replace the hazard.	
Isolation Isolate People from the hazard	
Engineering Isolate the hazard.	
Administrative Change the work.	
PPE	

Notes on Hierarchy of Controls: Elimination methods are the most effective and preferred when controlling a hazard. Substitution is the second most effective method of controlling a hazard. Engineering by isolation is the third most effective, while Administrative Controls by changing the work is the fourth most effective method. PPE (Personal Protective Equipment) is the least effective method.

PERSONAL PROTECTIVE EQUIPMENT (PPE)											
Select the appropriate PPE above suitable for the equipment used or the job task being performed (if applicable).											
FOOT PROTECTION 	HAND PROTECTION 	HEAD PROTECTION 	HEARING PROTECTION 	EYE PROTECTION 	RESPIRATORY PROTECTION 	FACE PROTECTION 	HIGH-VIS CLOTHING 	PROTECTIVE CLOTHING 	FALL PROTECTION 	SUN PROTECTION 	HAIR/JEWELLERY SECURED 
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Other PPE Required:											
Permit or Licenses Requirements						Mandatory Qualifications and Training					

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
1. Preparation	Slips, trips and falls, Fire hazards	2M	<ul style="list-style-type: none"> - Clear the work area of any obstacles, debris or clutter before starting the concrete pumping process to reduce the risk of slips, trips, and falls. - Inspect the work area for uneven surfaces, holes or any other potential hazards that may cause a person to trip, and mark these clearly with barricades or warning signs. - Provide adequate lighting in the work area to ensure workers can identify hazards and navigate safely during the concrete pumping process. - Ensure all workers wear non-slip, steel-toed safety boots when working on site to prevent injuries from slips and falls as well as protect feet from falling objects or equipment. - Establish designated walkways around the work area to avoid any unexpected trip hazards. - Train workers on proper lifting techniques, material handling techniques, and personal protective equipment (PPE) usage to mitigate the risks associated with lifting and carrying heavy materials. - Store combustible materials and flammable liquids away from the work area and ignition sources to minimise fire hazards. - Develop an emergency response plan that includes procedures for handling spills, fires, and evacuation routes to ensure workers are familiar with the correct actions to take in case of an incident. - Conduct regular inspections and maintenance on equipment, machinery, and pumps to ensure they meet the required safety standards and protocols, reducing the risk of fire or incidents due to malfunctioning equipment. - Designate a trained fire marshal on site who monitors fire risks, manages fire extinguishers placement, and is responsible for ensuring fire safety throughout the concrete pumping process. - Implement regular housekeeping measures, such as cleaning up spilled materials, wiping down surfaces, and responding to any leaks or spills immediately, to maintain tidiness and reduce the risk of fires. - Train workers on the correct use and storage of fuel equipment, including hoses, nozzles, and containment tanks, to reduce the risk of accidents and fires. - Restrict smoking and open flames from designated work areas, only allowing them in designated locations away from the concrete pumping operations to minimise fire hazards. - Ensure all workers are familiar with the location of fire extinguishers, fire blankets, and other fire safety equipment, as well as having knowledge of how to use them appropriately in case of an emergency. 	1L
2. Setting up equipment	Struck by mobile plant, Manual handling injuries	2M	<ul style="list-style-type: none"> - Implement exclusion zones around the mobile plant during setup to prevent workers from being struck by the equipment, with highly visible physical barriers and clear signage. - Ensure all workers involved in setting up the equipment have received adequate training in manual handling techniques to minimise the risk of injury when lifting, carrying or moving heavy components. 	1L

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
			<ul style="list-style-type: none"> - Conduct regular safety briefings and toolbox talks for workers to discuss safe work practices, including understanding each other's tasks and responsibilities during the equipment setup process. - All workers should wear appropriate Personal Protective Equipment (PPE) such as safety boots, gloves, high-visibility vests, safety helmets and any additional PPE that may be required based on the specific workplace risks and hazards. - Establish a structured communication system between mobile plant operators and ground workers during equipment setup, ensuring clear hand signals or two-way radios are used to coordinate movements and actions to avoid collisions or misunderstandings. - Designate experienced supervision throughout the process of setting up equipment to continuously monitor the workplace and mitigate potential risks to ensure safe operations are maintained. - Encourage a 'stop work' culture where any worker feels empowered to stop work immediately if they feel unsafe, without fear of reprimand, in order to address any perceived hazards or risks at the setup stage. - Ensure that all equipment is properly inspected and maintained according to the manufacturer's guidelines and recommendations, including pre-shift checks to identify any faults or defects which could contribute to workplace incidents. - Implement a documented job rotation schedule for workers involved in manual handling tasks during the equipment setup process to reduce the risk of repetitive strain injuries from performing the same task for extended periods. - Develop and implement an emergency response plan for incidents related to setting up equipment, ensuring that all workers are familiar with the procedures to be followed in case of an accident or near miss, and conduct regular drills to test the effectiveness of these plans. 	
3. Inspecting pump	Unexpected start-up, Noise exposure	2M	<ul style="list-style-type: none"> - Implement lockout/tagout procedures: To prevent unexpected start-ups, ensure that all energy sources are isolated and adequately locked out, with appropriate tags in place to notify workers of the ongoing maintenance or inspection. - Communication and signage: Ensure clear communication among all team members regarding any pump-related activities. Additionally, use clear warning signs in high-visibility areas to alert workers of ongoing inspections or maintenance work. - Regular equipment checks: Develop and maintain a routine inspection schedule for concrete pumps and related components, to identify and address potential hazards before they become an issue. - Provide hearing protection: Workers should be equipped with suitable hearing protection devices, like earplugs or earmuffs, to reduce noise exposure during the operation or inspection of the concrete pump. - Conduct pre-start checks: Before starting the concrete pump, perform a thorough pre-start check to ensure all safety devices and mechanisms are in good working order. - Establish exclusion zones: Set up designated exclusion zones around the pump during operation or inspection, ensuring only authorised personnel enter the area. - Train workers on pump operation: Provide comprehensive training to all workers involved in operating or inspecting the concrete pump, ensuring they understand the risks associated with the task and how to control them. 	1L

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
6. Monitoring pressure	Pressure-related incidents, Poor visibility	M	[REDACTED]	1L

SAMPLE

JOB STEP	POTENTIAL HAZARDS	IR	CONTROL MEASURES	RR
SPECIFIC WORK STEPS	HAZARDS THAT MAY ARISE	INITIAL RISK	SPECIFIC MEASURES TO BE PUT IN PLACE TO ELIMINATE OR CONTROL THE RISKS	RESIDUAL RISK
7. Cleaning pump	Chemical exposure, Equipment entanglement	3H	[REDACTED]	2M
8. Hose maintenance	Manual handling, Hose whipping hazards	2M	[REDACTED]	1L

SAMPLE

EMERGENCY RESPONSE – CALL 000 FOR EMERGENCIES

Ensure to have an Emergency Management Plan in place as well as adequate numbers of trained first aid staff with easy access to fully stocked first aid kits, rescue equipment, material safety data sheets, adequate access to emergency communication equipment and fire-fighting equipment suitable for all classes of fire and ignition sources.

LEGISLATIVE REFERENCES

RELEVANT LEGISLATION AND CODES OF PRACTICE. DELETE THE LEGISLATIVE REFERENCES FOR ANY STATE THAT ARE NOT APPLICABLE

Queensland & Australian Capital Territory

Work Health and Safety Act 2011
 Work Health and Safety Regulations 2011
 Legislation QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/work-health-and-safety-laws>
 Codes of Practice QLD: <https://www.worksafe.qld.gov.au/laws-and-compliance/codes-of-practice>
 Legislation ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/acts-and-regulations>
 Codes of Practice ACT: <https://www.worksafe.act.gov.au/laws-and-compliance/codes-of-practice>

Victoria

Occupational Health and Safety Act 2004
 Occupational Health and Safety Regulations 2017
 Legislation VIC: <https://www.worksafe.vic.gov.au/occupational-health-and-safety-act-and-regulations>
 Codes of Practice VIC: <https://www.worksafe.vic.gov.au/compliance-codes-and-codes-practice>

New South Wales

Work Health and Safety Act 2011
 Work Health and Safety Regulations 2025
 Legislation NSW: <https://www.safework.nsw.gov.au/legal-obligations/legislation>
 Codes of Practice NSW: <https://www.safework.nsw.gov.au/resource-library/lit/codes-of-practice>

Western Australia

Work Health and Safety Act 2020
 Work Health and Safety Regulations 2022
 Legislation Western Australia: <https://www.commerce.wa.gov.au/worksafe/legislation>
 Codes of Practice WA: <https://www.commerce.wa.gov.au/worksafe/codes-practice>

Northern Territory

Work Health and Safety (National Uniform Legislation) Act 2011
 Work Health and Safety (National Uniform Legislation) Regulation 2011
 Legislation NT: <https://worksafe.nt.gov.au/laws-and-compliance/workplace-safety-laws>
 Codes of Practice NT: <https://worksafe.nt.gov.au/laws-and-compliance/codes-of-practice>

Safe Work Australia Links

Law and Regulation (All States): <https://www.safeworkaustralia.gov.au/law-and-regulation>
 Model Codes of Practice: <https://www.safeworkaustralia.gov.au/resources-publications/model-codes-of-practice>

South Australia

Work Health and Safety Act 2012 (SA)
 Work Health and Safety Regulations 2012 (SA)
 Legislation for SA: <https://www.safework.sa.gov.au/resources/legislation>
 Codes of Practice for SA: <https://www.safework.sa.gov.au/workplaces/codes-of-practice#COPs>

Model Codes of Practice

- Managing noise and preventing hearing loss at work
- Confined spaces
- Labelling of workplace hazardous chemicals
- Managing risks of hazardous chemicals in the workplace
- Welding processes
- First aid in the workplace
- Managing the risk of falls at workplaces
- Hazardous manual tasks
- Managing the risk of falls in housing construction
- Managing electrical risks in the workplace
- Demolition work
- Excavation work
- Work health and safety consultation, cooperation and coordination
- Managing the work environment and facilities
- How to manage work health and safety risks
- Managing risks of plant in the workplace
- Construction work

Tasmania

Work Health and Safety Act 2012
 Work Health and Safety (Transitional and Consequential Provisions) Act 2012
 Work Health and Safety Regulations 2012
 Work Health and Safety (Transitional) Regulations 2012
 Legislation for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/acts-and-regulations>
 Codes of Practice for TAS: <https://worksafe.tas.gov.au/topics/laws-and-compliance/codes-of-practice>

Details of permits, licenses or access required by regulatory bodies (add or delete as required):

- Permits from local council
- Authorisation to commence work
- Any required documents.

SIGNATORIES OF THE SAFE WORK METHOD STATEMENT

The signed and dated personnel listed below have cooperated in the consultation and development of this Safe Work Method Statement which has been approved by the Person/s Conducting a Business or Undertaking (PCBU). In signing this Safe Work Method Statement each individual acknowledges and confirms that they have read this SWMS in full, having raised any questions for items on this Safe Work Method Statement that require clarification, and confirms that they are competent, skilled and knowledgeable for the task assigned to them. Every person acknowledges that they have received the relevant training and qualifications where required, before carrying out any work contained in this Safe Work Method Statement. By signing this Safe Work Method Statement each individual agrees to work safely, to follow any safe work instructions which are provided, and agrees to use all Personal Protective Equipment where appropriate.

Worker Name	Signature	Date

SAFE WORK METHOD STATEMENT MONITORING AND REVIEW

The SWMS must be reviewed regularly to make sure it remains effective and must be reviewed (and revised if necessary) if relevant control measures are revised. The review must be carried out in consultation with workers (including contractors and sub-contractors) who may be affected by the operation of the SWMS and their health and safety representatives who represent that work group at the workplace.

When the SWMS has been revised the PCBU must ensure that all persons involved with the work are advised that a revision has been made and how they can access the revised SWMS, including all persons who will need to change a work procedure or system as a result of the review are advised of the changes in a way that will enable them to implement their duties consistently with the revised SWMS. All workers that will be involved in the work must be provided with the relevant information and instruction that will assist them to understand and implement the revised SWMS.

The SWMS must be monitored regularly for the effectiveness of ensuring hazard controls are effective in reducing the risk of incidents, keeping the workplace safe for all personnel. The person responsible for monitoring the effectiveness of the Safe Work Method Statement should employ a multi-faceted approach which includes but is not limited to:

1. Spot Checks.
2. Consultation with workers, contractors and sub-contractors.
3. Internal audits on a continual basis.

An approach of continuous improvement, promptly recording inconsistencies or deficiencies, followed up by immediate corrective action and consultation with all relevant personnel ensures that the PCBU is consistently developing ever-improving systems of safe work principles.

REVIEW NUMBER	1	2	3	4	5	6	7
NAME							
INITIALS							
DATE							

SAFE WORK METHOD STATEMENT REVIEW CHECKLIST

This Safe Work Method Statement Review Checklist is to be followed and used upon initial development of the SWMS to help ensure that all steps have been adequately taken before work commences. Think of this document as an internal audit review checklist before commencing work, and may form part of a Toolbox Talk (safety meeting) and may be used as an opportunity for education and training.

ITEMS WHICH MUST BE INCLUDED IN THE SWMS	COMPLETED	COMMENTS
The company details have been entered, including the project name and address.	<input checked="" type="checkbox"/>	
All relevant personnel consulted during the development of the SWMS.	<input checked="" type="checkbox"/>	
Name, signature, position and date signed of the person approving the SWMS.	<input type="checkbox"/>	
Specific personnel and qualifications, experience is noted in the SWMS.	<input type="checkbox"/>	
Provides a step-by-step process of tasks required to carry out the activity or task.	<input checked="" type="checkbox"/>	
Adequate risk assessment of any identified hazards has been completed.	<input checked="" type="checkbox"/>	
Foreseeable hazards are identified and documented for each step.	<input checked="" type="checkbox"/>	
Any hazards listed in any site risk assessments have been added to the SWMS.	<input checked="" type="checkbox"/>	
SWMS initial risk (IR) column as well as residual risk (RR) column completed.	<input checked="" type="checkbox"/>	
Check control measures added to the SWMS are the most effective selected.	<input checked="" type="checkbox"/>	
Responsible person is assigned and listed on the SWMS for the implementation of control measures.	<input checked="" type="checkbox"/>	
Permit or licenses requirements specified, such as Hot Work, Electrical Work, Work at Heights etc.	<input checked="" type="checkbox"/>	
SWMS identifies plant and equipment to be used.	<input checked="" type="checkbox"/>	
Details of inspection checks required for any equipment listed are noted on the SWMS.	<input checked="" type="checkbox"/>	
Describes any mandatory qualifications, experience, training or skills required to perform the work.	<input checked="" type="checkbox"/>	
Applicable personal protective equipment is selected on the SWMS.	<input checked="" type="checkbox"/>	
Reflects and documents any legislative references and/or Australian Standards.	<input checked="" type="checkbox"/>	
Identifies any hazardous substances used with specific control measures in line with any SDS.	<input checked="" type="checkbox"/>	
REVIEWED BY		DATE REVIEWED
SIGNATURE		DATE COMPLETED